## Hutt Floodplain Management Plan

Work Area	Plan Achi	evements		Programme
Structural	Completed to June 2002	Completed 2002/03	Proposed for 2003/04	Proposed in 2003/2013 LTCCP
Estuary Bridge to Kennedy-				
Alicetown Stopbank	Consents	Design	Tender	Construction by 2007
Boulcott / Hutt				Construction by 2012
City Centre				Design by 2013
Kennedy-Good Bridge to Bi	rchville (RB)	•		
Norfolk Street stopbank		Design	Construction	
Estuary Bridge to Kennedy-	Good Bridge (LB)			
Strand Park stopbank	Consents			Construction by 2010
Opahu Pumping			Preliminary Design	Construction by 2006
Ava Bridge stopbank	Consents		Preliminary Design	Construction by 2008
		 >\	Tienninary Design	No budget yet (post 2013)
Kennedy-Good Bridge to Silverstream Bridge (LB) Silverstream Bridge to Gemstone Drive (LB)				No budget yet (post 2013)
Whirinaki Crescent (LB)	STOLIE DLIVE (LR)		Complete preliminent	Complete construction by June 2007
whirinaki Crescent (LB)			Complete preliminary design	Complete construction by June 2007
Trentham to Gemstone Drive (LB)				No budget yet (post 2013)
River Management				
Mouth to Kennedy-Good Br	idge	1		1
Ava to Ewen	Consents	Design	Start Construction	Complete construction by 2005
Port Road			30m length	Ongoing upgrade
Kennedy-Good Bridge to Si	Iverstream Bridge			
Belmont		Design	Construction	
Silverstream Bridge to Maor	ribank			No budget yet (post 2013)
Maoribank to Gemstone Driv	ve			
Bridge Road				Complete by 2010
Non-structural Measure	es			
District Plan measures	Develop draft	Complete	Assist HCC and UHCC	Complete changes to HCC and UHCC
	provisions	draft provisions	to prepare plan change	plans
Emergency Management		5 Projects	Complete 6 projects	Complete all emergency management
measures		completed		projects identified in the HRFMP
Voluntary actions		Ongoing	Hutt River Flood Hazard fact sheet	
Environmental Strategy	1			
Ranger Service	Engaged		Continue with ranger service	Continue with ranger service
Enhancement works	<b>I</b>	1		1
Ava to Ewen		Design		Complete 2010
Belmont		Design	Construction	
Whirinaki Cresent				Complete 2007
Boulcott		ļ		Complete 2012
Hutt River Trail				
Estuary Bridge Underpass		Design	Construction	
Planting Natives Trees	4,000 planted	Plant 2,100	Continue planting	Continue planting natives