Waikanae Floodplain management plan

Work Area Structural	Plan Achievements		Programme	
	Completed to June 2003	Completed 2003/4	Proposed for 2004/05	Proposed in LTFS
Kauri-Puriri Works		2000/1	200 1/00	
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke	_			
Park Stopbank				No budget yet
Flood Wall				No budget yet
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3		Completed		
House Raising Toroa Rd	Completed 2000			
House Raising Makora Rd	_			6 of 15 houses
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
River Management				
Mouth				No budget yet
Otaihanga				No budget yet
El Rancho	Completed 1997			<u> </u>
Greenaway Road	1			No budget yet
Jim Cooke Park		Design Started	Construction Started	Construction
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			
Non-structural	_			
Non-structural in KCDC DP	Completed 1997	Maps Revised	DP Change underway	
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Civil Defence event Otaihanga in 1998	Ongoing	Ongoing	Ongoing
Environmental Strategy	1 5	<u> </u>		<u>I</u>
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park				Construction 2006
General			Pukekawa modification	Supporting Friends initiatives
Ecological Strategy	Prepared 1999			

WGN_DOCS #223026 PAGE 11 OF 13