

Waikanae FMP summary progress table

Work Area	Plan Achievements		Programme	
	Completed to June 2008	Completed 2008/09	Proposed for 2009/10	Proposed in 2009/2019 LTCCP
Structural				
Kauri-Puriri Works				
Stopbank	Completed 1997			
Greenaway Road Raising	Completed 1997			
Remove Riverside Lodge	Completed 1997			
Chillingworth Stopbank	Completed 1997			
Jim Cooke				
Park Stopbank				Start Design 2013/14
Flood Wall				Design 2013/14
Otaihanga Road Raising				
Stage 1	Completed 2000			
Stage 2	Deferred			
Stage 3	Completed 2003			
House Raising				
73 Makora	Completed 2000			
11 & 13 Toroa Rd	Completed 2000			
15 Toroa Rd	Completed 2006			
21 Makora Rd	Completed 2006			
61 Makora Rd	deferred			
1-17 Makora RD		1 house to be raised	Raise 1 house	Remaining 3 in 2010/11 to 2012/13
Lion Park Ringbank				No budget yet
Waikanae Beach				
Golf Course Stopbank				No budget yet
Lengthen Fieldway Bridge				No budget yet
River Management				
Mouth				No budget yet
Otaihanga		Rock edge protection 190 m completed		
El Rancho	Completed 1997			
Greenaway Road				No budget yet
Jim Cooke Park	Completed 2008			
River Glade	Completed 2000			
Kebbels	Completed 2000			
Edgewater Park	Completed 2000			
State Highway One	Completed 2000			

Non Structural				
Non-structural in KCDC DP	Completed 1997 Flood hazard update completed 2004			Include revised hazard maps in the district plan
GWRC Advice	Ongoing	Ongoing	Ongoing	Ongoing
Community Preparedness	Ongoing	Ongoing	Ongoing	Ongoing
Environmental Strategy				
Pukekawa Reserve	Completed 1997			
SH1 to Maple Lane	Completed 2000			
Jim Cooke Park		Foot bridge completed		
General		Tree Clearing and track maintenance	Tree Clearing	Supporting Friends initiatives
Ecological Strategy	Prepared 1999		Review Strategy	Finalise Strategy
FMP Review				
FMP review		Completed Stage 1	Complete the review	Implement review recommendations