## **Hutt FMP summary progress table**

Work Area	Plan Achievements			Programme			
Structural	Completed to June 2011	Completed 2011/12	Proposed for 2012/13	Proposed in 2012/2022 LTCCP			
Non-structural measures							
District Plan measures	Completed Hutt City Plan change	Progressed with UHCC change to notification stage	Complete UHCC plan change				
Emergency Management Measures	Completed HRFMP projects						
Voluntary Actions	Hutt River Flood Hazard Fact Sheet	Ongoing Providing hazard information	Ongoing Providing hazard information	Ongoing Providing hazard information			
Structural Measures							
River Mouth to Kennedy Good Bridge							
Ava to Ewen Project	River realignment and stopbank upgrades completed						
Boulcott/Hutt stopbank	NOR/RC confirmed, Completed the land entry agreement with BFHGC and appointed the stopbank construction contractor	Stopbank construction and progressed to a shortened programme to complete the stopbank works by June 2013	Complete the stopbank project	Complete contract maintenance works by June 2014			
City Centre stopbank	Obtained Council approval of a preferred alignment for the Mills Street section of the stopbank and found a site in Taita to relocate the Waimarie Croquet Club.	Continue working with Croquet Club on a relocation programme.	Complete project scoping for the City Centre project	Gain planning approval by 2015, commence construction in 2016 and complete works by 2021.			
Estuary to Ava Bridge stopbanks, Pharazyn Street stopbank and associated channel works				No budget yet (post 2022)			
	Kennedy Good Bridge to Silverstream Bridge						
Belmont Edge protections and Norfolk Street flood gate	Structural and district plan measures complete						
Principal stopbanks from KGB to Pomare and associated channel works				No budget yet (post 2022) Stopbanks are in good condition and only minor works are necessary			
Silverstream to Maoribank							

[	Ta		T	T		
Whirinaki Crescent	Stopbank					
(LB)	reconstruction completed					
T1 1 . 1 1' '	*	D : 4 14		G. L.		
Ebdentown rock lining	Progressed with the	Project postponed to 2017/18		Complete		
	design and negotiations with NZTA	201//18				
D: : 1 . 1 . 1	WILLI NZ I A			N. 1. 1 (		
Principal stopbanks				No budget yet (post 2022)		
from Trentham to Maoribank and				Stopbamks are generally		
associated channel				adequate escept for a short length upstream of the		
works				Moonshine Bridge		
	D.: .			Woonshine Bridge		
Maoribank to Gemstone Drive						
Maoribank Riverbed	Completed			Complete project 2014/15 –		
stabilisation	investigations and			2016/17		
	developed a					
	mainagement strategy.					
	Completed urgent					
Bridge Road edge	repair works  Edge protection works					
protections	completed					
Akatarawa/Gemstone	completed			No budget yet (post 2022)		
stopbanks				110 budget yet (post 2022)		
1	rategy and FMP revi	P/W				
			Caratina and Manager	Continue vita manage		
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service		
Enhancement works	Service	service	Service	service		
Ava to Ewen	Completed plenting			T		
Ava to Ewell	Completed planting, walkways, the viewing					
	platform, Inanga					
	spawning habitat in					
	Opahu Stream and					
	lighting along the					
	Strand Park and					
	Wakefield Street					
Belmont	Completed all					
	landscaping works					
Whirinaki Crescent	Completed landscaping					
	works					
Bridge Road		Completed planting				
Boulcott/Hutt		Progressed with golf	Complete			
		course landscaping	landscaping and			
			planting			
Hutt River Trail						
Estuary Bridge	Ongoing	Ongoing maintenance	Ongoing maintenance			
Underpass		Di di				
Planting Native Trees	Completed planting of	Planting and	Continue planting	Continue planting natives		
	natives associated with	maintenance	natives			
	completed construction	continued				
HRFMP progress	projects			Commence the 10 yearly		
Review				review in 2013/14		
120 110 11	1	1	1	1 10 110 W 111 2013/17		