

Hutt FMP Summary Progress Table

Work Area	Plan Achievements		Programme	
Structural	Completed to June 2013	Completed 2013/14	Proposed for 2014/15	Proposed in 2015/2022 LTP
Non-structural measures				
District Plan measures	Completed Hutt City Plan change	Hearing completed for the UHCC change 15	Follow up work with the UHCC plan change 15	
Emergency Management Measures	Completed HRFMP projects		Further improvements proposed with the improvements in flood forecasting information	
Voluntary Actions	Hutt River Flood Hazard Fact Sheet	Ongoing Providing hazard information	Ongoing Providing hazard information	Ongoing Providing hazard information
Structural Measures				
River Mouth to Kennedy Good Bridge				
Ava to Ewen Project	River realignment and stopbank upgrades completed			
Boulcott/Hutt stopbank	Stopbank construction completed Golf Club progressing with development works	Completed contractor's stopbank maintenance. The golf club progressed with development works	Complete land transfers	
City Centre Upgrade Project stopbanks, Pharazyn Street stopbank and associated channel works	Completed the scoping study. Progressed with land purchase at Mills Street on the basis of a Council approved alignment	Progressed with the development of Integrated concepts and strategic land purchase	Prepare and consult on Integrated Concepts. Prepare Melling Bridge Programme Business Case	Progress with the construction of City Centre Upgrade Project.
Estuary to Ava Bridge		Progressed with Strategic land purchase at Woollen Mills Point		No budget yet (post 2022)
Kennedy Good Bridge to Silverstream Bridge				
Belmont Edge protections and Norfolk Street flood gate	Structural and district plan measures complete		Develop edge protection concepts for the Belmont reach	
Principal stopbanks from KGB to Pomare and associated channel works				No budget yet (post 2022) Stopbanks are in good condition and only minor works are necessary

Silverstream to Maoribank				
Whirinaki Crescent (LB)	Stopbank reconstruction completed			
Ebdentown rock lining	Progressed with the concept design and negotiations with NZTA		Construction of urgent edge protection works	Complete
Principal stopbanks from Trentham to Maoribank and associated channel works				No budget yet (post 2022) Stopbanks are generally adequate except for a short length upstream of the Moonshine Bridge
Maoribank to Gemstone Drive				
Maoribank Riverbed stabilisation	Completed investigations and developed a management strategy. Completed urgent repair works			Complete project 2014/15 – 2016/17
Bridge Road edge protections	Edge protection works completed			
Akatarawa/Gemstone stopbanks				No budget yet (post 2022)
Environmental Strategy and FMP review				
Ranger Service	Continue with ranger service	Continue with ranger service	Continue with ranger service	Continue with ranger service
Enhancement works				
Ava to Ewen	Completed planting, walkways, the viewing platform, Inanga spawning habitat in Opahu Stream and lighting along the Strand Park and Wakefield Street stopbank			
Belmont	Completed all landscaping works			
Whirinaki Crescent	Completed landscaping works			
Bridge Road	Completed planting			
Boulcott/Hutt	Progressed with golf course landscaping, pedestrian access and planting	Completed landscaping and planting	Progressing with golf course development	
Hutt River Trail				
Estuary Bridge Underpass	Completed			
Planting Native Trees	Completed planting of natives associated with completed construction projects	Planting and maintenance continued	Continue planting natives	Continue planting natives
HRFMP progress Review				Commence the review in 2022