



Page 1 of **Otaki FMP summary progress table**

| Work Area | Plan Achievements | | Programme | |
|-------------------------------|------------------------|------------------------------------|------------------------------------|--|
| | Completed to June 2007 | Completed 2007/08 | Proposed for 2008/09 | Proposed in 2008/2016 LTCCP |
| Structural | | | | |
| Chrystalls | | | | |
| Stopbank | Completed 2000 | | | |
| Extended Stopbank | | Construction completed | Land purchase and tidying up works | |
| Rangiuru Floodgates | Completed 2002 | | | |
| South Waitohu Stopbank | Design Commenced | Land negotiations, design/consents | Complete construction | |
| North Bank Repairs | | | | Proposed for 2013/14 |
| Old Coach Road Bridge Raising | | | | Proposed for 2010/11 |
| House Raising | | | | |
| Lethbridge (02) | | | | No budget yet |
| Rangiuru (22) | | | | No budget yet |
| South Waitohu (06) | | | | No budget yet |
| Mangapouri Stream | | | | No budget yet |
| Culverts (by KCDC) | 3 Culverts | | | No further budget |
| Stream widening | | | | No budget yet |
| South Bank Stopbank | | | | No budget yet |
| Harpers Stopbank | | | | No budget yet |
| Lutz Upper and Lower Stopbank | | | | No budget yet |
| Katihiku Floodgates | | | | No budget yet |
| Seaward Extension | | | | No budget yet |
| River Management | | | | |
| Katihiku | Progressing | | | 200m of Rock line |
| Gas Line | Progressing | | | 300m of Rock Line |
| Batching/Campbells | Progressing | | | 300m of Rock Line |
| Bridges | Progressing | | | No further budget |
| Ballast/Tracey | Progressing | | | No further budget |
| Chrystalls Bend | Completed 1994 | | | |
| Hughes | North Bank only | | | No further budget |
| Hughes/Lutz | North Bank only | | | Start South Bank 2012 |
| Taylor/Mansell | North Bank only | | | No further budget |
| Lower Gorge | | | | Budget start 2012/13 |
| Non-structural | | | | |
| Non-structural in KCDC DP | Completed 1997 | Flood hazard update completed | | Include revised hazard maps in the district plan |
| GWRC Advice | Ongoing | Ongoing | Ongoing | Ongoing |
| Community Preparedness | Achieved | Ongoing | Ongoing | Ongoing |
| Environmental Strategy | | | | |

| | | | | |
|---------------------------|-----------------|-------------------------------|-----------------------------------|-----------------|
| Mouth | | | | |
| Chrystalls Bend | Completed 1995 | Further enhancement completed | Continue with further enhancement | |
| Walkway through Winstones | Completed 2004 | | | |
| Walkway to Chrystalls | | Completed 2008 | | |
| Walkway to Rahui | | | | |
| Ecological Strategy | Prepared 1999 | | | |
| Friends initiatives | Ongoing Support | Ongoing Support | Ongoing Support | Ongoing Support |