

WAIPOUA RIVER MANAGEMENT SCHEME**OCTOBER 2000 FLOOD DAMAGE SCHEDULE**

Site	Damage	Repair	Cost	Priority
Massey Farm	Bank erosion over a 70 m length with risk of course change	Channel realignment with restoration of levee	\$18,000	Medium
Miller	Bank erosion	Channel realignment	\$3,500	Low
Buick – Middle – LB	Bank erosion	Channel alignment	\$3,000	Medium
White	Bank erosion over 100 m length	Channel alignment	\$3,000	Medium
Buick – lower	Shingle build up	Realign and bank battering	\$3,000	Medium
Wyeth-Redwoods	90m bank erosion	Willow cabling	\$9,000	High
Peter Connel(Mick Holmes)	150m of bank erosion	Willow cabling & Channel alignment	\$17000	Medium
Walsh (Mick Holmes)	100 m bank erosion	Willow cabling	\$8,000	Medium
Matahiwi Rd - opposite J. Holmes house	Bank erosion 15 m	Willow cabling	\$1,500	Medium
Payton – d/s	Bank erosion	Willow cabling	\$5,000	Medium
Gold (behind house)	Bank erosion 30 m	Willow cabling	\$3,000	Medium
Gleeson – d/s Paierau Rd bridge	Bank erosion 75 m	Boulder rip rap	\$10,000	Medium
WRC Nursery	Bank erosion-35 m	Willow cabling	\$3,500	Medium
Daniell – d/s	200 m of bank erosion	Channel realignment and bank battering -27hrs with excavator and two dump trucks @\$425/hr	\$11,500	High
Mahunga – d/s	60 m bank erosion	Willow cabling	\$6,000	Medium
Total			\$105,000	

High Priority \$20,500

Medium Priority \$81,000

Low Priority \$3,500