

Waingawa River Management Scheme
Flood Damage Schedule February 2004

Site	Damage	Repair	Cost(\$)	Priority
Black Creek	Bank erosion 120m with serious threat to the water supply pipe line(WSPL)	Major Channel alignment	42000	H
Perry	Bank erosion 60m - Close to WSPL	Channel alignment	6000	H H - High
Water Works	Bank erosion		4000	M M - Medium
MDC Forest-Whittakar-Hall	Adverse river alignment and bank erosion	Channel alignment	4000	M
Johnson - Minnel - Ingham	Some damage to the shingle groynes	Channel alignment and repair damage to shingle groynes	5000	M
St John - Candy - Galbraith - Oldfield	Bank erosion 120m	Channel alignment and shignle groynes	8000	M
Buchanans to Hughes line	Bank erosion 100m	Channel alignment	3000	M
Total			72000	
Amount to be accommodated in the current years programme			45000	
Net amount			27,000	